

ID	Cronograma	Duración	Inicio	Final	October 2024	Nov
1	CONSTRUCCION DE MURO DE CONTENCIÓN LATERAL LAS COLINAS. JUNTA CENTRAL ELECTORAL	21 days	1/10/24	30/10/24	24 27 30 3 6 9 12 15 18 21 24 27 30 2	
2	Preliminares:	6 days	1/10/24	9/10/24		
3	Limpieza area	2 days	1/10/24	3/10/24		
4	Replanteo general. (A= 147.05 M2)	1 day	3/10/24	4/10/24		
5	Demolicion de Canaleta adyacente al Muro	2 days	4/10/24	8/10/24		
6	Bote de escombros. (Aprox. 10.00 Camiones de 6 M3)	1 day	8/10/24	9/10/24		
7	Movimiento de tierra	12 days	9/10/24	25/10/24		
8	Demolicion de Muro de Contencion existente Con Compresor	2 days	9/10/24	11/10/24		
9	Demolicion de Zapata de Muro de Contencion existente con Compresor	1 day	9/10/24	10/10/24		
10	Excavacion de material proximo al muro (V= 5.00 mts. x 29.41 mts. x 5.00 mts. (Con Equipo)	1 day	9/10/24	10/10/24		
11	Excavacion de zapata del muro (V= 1.15 mts. x 29.41 mts. x 2.60 mts. (Con compresor)	2 days	10/10/24	14/10/24		
12	Relleno de Reposicion de Material Excavado (V= 0.60 x 2.00 x 29.41)M3	2 days	14/10/24	16/10/24		
Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone Inactive Summary Manual Task Duration-only Manual Summary Rollup Manual Summary Start-only Finish-only External Tasks External Milestone Deadline Progress Manual Progress						Project: Project1 Date: 1/10/24 RNC.130-32682
Page 1						

ID	Cronograma	Duración	Inicio	Final	Nov
21	Construccion de Canaleta con muros y piso de 1 day H.S. con Rejilla compuesta de angulares 2"x2" y Perfiles de 2"x1"	1 day	25/10/24	28/10/24	24 27 30 3 6 9 12 15 18 21 24 27 30 2

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Project: Project1

Date: 1/10/24

Page 3